
71%



Georgetown Divide Public Utility District

AUBURN LAKE TRAILS WATER TREATMENT PLANT

PROJECT UPDATE

UPCOMING ACTIVITIES:

- Filter Bldg.- Interior Rooms
- Filters Filter Media & Pipes
- Chlorine Contact Basin Install Baffles
- Raw Water Pump Station Install Pumps and Pipes
- Sludge Drying Beds Install pipe and Pump Components

COMPLETED ACTIVITIES:

- Mobilization
- Raw Water Siphon
- Temporary Finish Water Bypass Line
- Filter Bldg.- Footings, Slab and Exterior Building Chlorine Contact Basin with exception of Baffles
- Raw Water Pump Station Footing, Slab & Building

GEORGETOWN DIVIDE
PUBLIC UTILITY DISTRICT
6425 Main Street
P.O. Box 4240
Georgetown, CA 95634
www.gd-pud.org(530) 333-4356
Steven Palmer, PE,
General Manager
For additional information, contact:
George Sanders, Project Manager,
at gsanders@gd-pud.org or
Call (530) 333-4356

CONTRACT UPDATE:

Original Contract Amount: \$ 10,249,000 Contract Change Order #1: \$ 39,772 Contract Change Order #2: (\$ 970) Contract Change Order #3: No Cost

Contract Change Order #4: \$ 12,184 \$10,299,986

New Contract Amount

Expended thru February 2018 \$7,319,237

Percent Complete

Anticipated Completion Date December 2018

PROIECT CONSTRUCTION SCHEDULE

	J	
	F	
	М	. Issue Notice to Proceed . Mobilization & Demolition
<u> </u>	Α	
	М	. Complete Raw Water Siphon
20:	J	. First Concrete Pour - Filter Building
 17	J	. Complete Earthwork
<u> </u>	Α	. Complete Chlorine Contact Basin
	S	. Erect Raw Water Pump Station Bldg.
<u> </u>	0	. Complete Concrete Filter Building
	N	. Filters Placed in Building
·	D	. Erect Filter Building
	J	. Erect Filter Building
	F	. 100% Complete Sludge Drying Beds
	М	. 100% Filter Building Structure
	Α	. 100% Complete Raw Water Pump Station
	М	. Complete Filter Installation
20	J	
18	J	. 100% Backwash Recovery Basin
	Α	. 100% Complete Site Work
	S	. 100% Complete Filter Building
	0	. Operator Training
	N	^
	D	. PROJECT 100% COMPLETE

