



GDPUD



Georgetown Divide Public Utility District

Update No.19 ♦ Nov. 30, 2018
Agenda Item 7.E.

AUBURN LAKE TRAILS WATER TREATMENT PLANT

PROJECT UPDATE

UPCOMING ACTIVITIES:

- Filter Bldg.- Paving around building and roadway
- Filters – Testing of filter units
- SCADA System
- Operator Training

COMPLETED ACTIVITIES:

- Raw Water Siphon
- Filter Building
- Chlorine Contact Basin with Baffles
- Raw Water Pump Station
- Backwash Water Recovery Tank
- Site Paving



CONTRACT UPDATE:

Original Contract Amount:	\$ 10,249,000	
Contract Change Order #1:	\$ 39,772	
Contract Change Order #2:	(\$ 970)	
Contract Change Order #3:	No Cost	
Contract Change Order #4:	\$ 12,184	
Contract Change Order #5:	\$ 20,922	
New Contract Amount		\$10,320,908
Expended thru November 2018		\$9,610,496
Percent Complete		93%
Anticipated Completion Date		Early 2019

PROJECT CONSTRUCTION SCHEDULE:

. Issue Notice to Proceed	. Mobilization & Demolition	. Complete Raw Water Siphon	. First Concrete Pour - Filter Building	. Complete Earthwork	. Complete Chlorine Contact Basin	. Erect Raw Water Pump Station Bldg.	. Complete Concrete Filter Building	. Filters Placed in Building	. Erect Filter Building	. Filters and Outside Electrical	. Filters Installed and Site Work	. Electrical Inside and Outside	. Electrical Inside and Outside	. Electrical Outside and Filters	. Electrical Raw Water Pump Station	. Electrical Filter Building	. Complete Filter Installation & Sludge Beds	. Complete Site Work & Raw Water Pump Station	. Complete Filter Building & Backwash Basin	. Site Improvements	. SCADA System	. Operator Training	. PROJECT 100% COMPLETE
M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	Early 2019	

**GEORGETOWN DIVIDE
PUBLIC UTILITY DISTRICT**
 6425 Main Street
 P.O. Box 4240
 Georgetown, CA 95634
www.gd-pud.org (530) 333-4356
 Steven Palmer, PE,
 General Manager
 For additional information,
 contact:
**George Sanders, Project
 Manager**, at gsanders@gd-pud.org or
www.gd-pud.org or
 Call (530) 333-4356